

1	2	3	4	5	6	7	8
13.	Vadodara-VI	Vadodara	22.96	Vadodara	3.30	2x600	5.80
14.	Vadodara-VI	Vadodara	24.29	Vadodara	3.30	2x600	5.80
15.	Ranoli-I	Ranoli	7.55	Vadodara	4.50	3x50	0.70
16.	Ranoli-II	Ranoli	9.87	Vadodara	4.00	2x50	0.54
17.	Ranoli-III	Ranoli	12.17	Vadodara	3.00	2x25	0.24
18.	Ranoli-IV	Ranoli	17.45	Vadodara	5.00	2x25	0.27
19.	Sanand-I	Sanand	18.51	Mehsana	3.50	3x100	1.45
20.	Sanand-II	Sanand	21.85	Mehsana	4.00	3x50	0.75
21.	Viramgam	Viramgam	9.55	Ahmedabad	3.50	2x50	0.46
22.	Gorayia	Gorayia	2.22	Ahmedabad	3.00	3x150	2.06
23.	Jhinjhuwada	Jhinjhuwa	6.85	Mehsana	3.00	3x300	1.06
24.	Amrapura-I	Amrapura	1.15	Mehsana	3.00	2x200	1.95
25.	Amrapura-II	Amrapura	4.60	Mehsana	3.00	2x200	1.82
26.	Amrapura-II	Amrapura	15.47	Mehsana	3.00	2x150	1.52
27.	Radhanpur-I	Radhanpur	7.39	Palanpur	3.00	3x200	2.89
28.	Radhanpur-II	Radhanpur	13.50	Palanpur	3.00	2x250	2.33
29.	Raipura-I	Raipura	2.45	Mehsana	3.00	2x200	1.88
30.	Raipura-II	Raipura	12.30	Mehsana	4.20	3x150	2.11
31.	Raipura-III	Raipura	37.95	Mehsana	3.35	2x50	0.48
32.	Daskroi	Daskroi	0.66	Ahmedabad	3.35	3x100	1.46
33.	Dholka-I	Dholka	1.65	Ahmedabad	5.15	3x600	8.37
34.	Dholka-II	Dholka	5.88	Ahmedabad	6.00	2x1000	9.05
35.	Dholka-III	Dholka	24.51	Ahmedabad	4.50	3x300	4.19
36.	Dholka-IV	Dholka	42.72	Ahmedabad	3.50	2x400	3.77
37.	Vehlal-I	Vehlal	2.1	Ahmedabad	4.20	3x150	2.13
38.	Vehlal-II	Vehlal	20.61	Ahmedabad	3.10	2x25	0.24
Sub Total (IV)						42850	197.03
Grand Total(I+II+III+IV) :						42850	197.03

+ Location from take off point of canal/branch.

Myanmar Repatriates

3768. SHRI R.L.P. VERMA : Will the PRIME MINISTER be pleased to state

(a) whether the Government have allowed priority in Group C and D posts to Myanmar (Burma) repatriates;

(b) whether any action plan towards authority concerned ignoring Government instructions in this regard have been laid down; and

(c) if so, the details thereof?

THE MINISTER OF STATE IN THE MINISTRY OF PERSONNEL, PUBLIC GRIEVANCES AND PENSIONS AND MINISTER OF STATE IN THE MINISTRY OF PARLIAMENTARY AFFAIRS (SHRI S.R. BALASUBRAMONYAN) : (a) Yes Sir.

(b) and (c). No violation of the instructions have come to the notice of the Department of Personnel and Training in the recent past. Instructions however exist enjoining upon all Government Servants that they should faithfully implement the laid down policies, rules orders etc. on service matters and that the failure to do so will be viewed seriously.

Ongoing Power Projects

3769. SHRI SANDIPAN THORAT : Will the PRIME MINISTER be pleased to state :

(a) the total number of ongoing power projects in the country at present, State-wise;

(b) the details of progress made and capacity of each project;

(c) whether any review regarding investment and additional capacity of these projects has been made; and

(d) if so, the details thereof?

THE MINISTER OF STATE IN THE MINISTRY OF POWER AND MINISTER OF STATE IN THE MINISTRY OF NON-CONVENTIONAL ENERGY SOURCES

(DR. S. VENUGOPALACHARI) : (a) and (b). Details of status of sanctioned ongoing power projects in the State, Central and private sector in the country are given in the attached Statement.

(c) and (d). Public investments and capacity addition programmes are reviewed periodically to decide about the plan outlays.

STATEMENT

Sanctioned/Ongoing Hydro and Thermal Power Projects

State/Project	Type	Cap (MW)	Status/Anticipated year of Commissioning.
1	2	3	4
Haryana			
1. Dadupur	H	6	Project posed to private sector
2. Panipat ST IV Unit 6	T	210	Project being posed to private sector.
Himachal Pradesh			
1. Ghanvi	H	22.5	2001-02
2. Uhl	H	70	Project posed to private sector
3. Larji	H	120	Major works not started due to paucity of funds.
4. Baspa STAGE-II HEP	H	300	Project is being implemented in the private sector.
Jammu and Kashmir			
1. Upper Sindh II and Extension	H	105	Progress slow due to law and order problems
2. Kishan Ganga	H	330	Project to be implemented by J and K
Punjab			
1. Shahpur Kandi	H	108	Finances yet to be tied up. Project being posed to private sector.
2. Ranjit Sagar	H	600	Slow progress due to fund constraints. Expected commissioning in 1998-99
3. GNDTP Bhatinda St III	T	420	Expected Commissioning In 1997-98
Rajasthan			
1. Jakham	H	5	Project being posed to private sector
2. Suratgarh	T	500	Paucity of funds. Expected Commissioning in 1997-99.
Uttar Pradesh			
1. Vishnu Prayag	H	400	Project based to private sector
2. Srinagar	H	330	Project based to private sector
3. Sobla	H	6	Expected Commissioning in 1997
4. Lakhwar Vyasi	H	420	Fund constraints. Expected commissioning beyond Ninth Plan
5. Maneri Bhall-II	H	304	Funds Constraints. Project posed to private sector
6. Tanda U-4	T	110	Expected Commissioning in 1997

1	2	3	4
Central Sector (NR)			
1. Nathpa Jhakrit (H.P.)	H	1500	Delay in award of civil works. Expected commissioning in 2002.
2. Dulhasti (J and K)	H	390	Progress slow due to law and order problems.
3. Uri (J and K)	H	480	Progress slow due to law and order problems.
4. Tehri St I (U.P.)	H	1000	Fund constraints and rehabilitation problems of oustees.
5. Dhauli Ganga (U.P.)	H	280	Fund constraints. Expected commissioning in 2005.
6. Feroz Gandhi Unchahar St II (U.P.)	T	420	Expected commissioning in 2000.
7. Barsingsar (Raj)	T	420	Scheme was dropped by Neyveli Lignite Corporation in Sept, 96. Posed to Pvt. Sector by Govt. of Rajasthan.
Gujarat			
1. Kadana PSS	H	60	Expected commissioning in 1997.
2. Sardar Sarovar (Multi State)	H	1450	Fund constraints and problems of R & R and raising of height of main dam. Expected commissioning in 2002.
3. Kutch Lignite US	T	75	Expected commissioning in 1997.
4. Gandhinagar TPS U-5	T	210	Expected commissioning in 1997.
5. Hazira CCGT	T	515	Project being implemented in the Private Sector.
6. Paguthan CCGT	T	655	Project being implemented in the Private sector.
Madhya Pradesh			
1. Bansagar Tons Ph. II and III	H	90	Slow progress due to fund constraints.
2. Bansagar Tons Ph. IV	H	20	Slow progress due to resettlement and rehabilitation problems of oustees.
3. Sanjay Gandhi Ext. (Birsingpur)	T	420	Funds constraints. Expected commissioning in 1998-99.
4. Pench	T	420	Project posed to Private Sector.
5. Korba West Ext.	T	420	Project posed to Private Sector.
6. Narmada Sagar	H	1000	Slow progress due to fund constraints.
7. Bodh Ghat	H	500	Clearance from Forest angle awaited.
8. Raj Ghat	H	45	Slow progress due to fund constraints.
9. Maheshwar HEP	H	400	Project is being implemented in the Private Sector.
Maharashtra			
1. Warna	H	16	Delay in PH Civil works Expected commissioning in 1997-98.
2. Koyna St IV	H	1000	Slow progress due to ordering of TG Sets and civil works.
3. Dudh Ganga	H	24	Slow progress due to ordering of Civil works. Expected commissioning in 1998.

1	2	3	4
4. Dimbhe	H	5	Slow progress due to ordering of civil works. Expected commissioning in 1997.
5. Ghatghar PSS	H	250	Infrastructural works taken up.
6. Uran Waste Heat-3	T	120	Execution schedule deferred due to shortage of gas supply.
7. Khaperkheda Ext. ST II	T	420	Project earlier posed to private sector. Now State Govt. has decided to implement in State Sector.
8. Chandrapur	T	500	Expected commissioning in 1997.
9. Dabhol CCGT	T	740	Project is being implemented in the Private Sector.
Central Sector (WR)			
1. Vindhyachal STPP St II (MP)	T	1000	Expected commissioning in 2001.
Andhra Pradesh			
1. Srisaillam LBPH	H	900	All major civil works in progress. Major equipment received. All units expected by 2001.
2. Singur	H	15	Award of civil works delayed. Expected to be commissioned by 1997-98.
3. Somalsila	H	10	Project delayed due to environmental clearance. Expected commissioning by 1999-2000.
4. AP PH at Bahmela	H	60	Work held up due to inter-state dispute with Orissa.
5. Rayalseema St II	T	420	Funds constraints. Project is being proposed for External Assistance from OECF.
6. Kothagudem St V	T	500	Expected commissioning by September, 1997.
7. Jegurupadu CCGT	T	216	Project is being implemented in the private sector.
8. Godavari CCGT	T	208	Project is being implemented in the private sector.
Karnataka			
1. Dandeli	H	60	Non-availability of forest clearance is delaying the execution.
2. Kalinadi II	H	270	All units expected to be commissioned by 1998.
3. Brindaban	H	12	Tender evaluation for civil works in progress.
4. Bhadra RBC	H	6	Delay in start of works due to non-completion of repair works of breached canal.
5. Shravati	H	240	Works have been suspended due to non-issue of MOEF clearance.
6. Bedthi	H	210	Non-issue of environmental clearance.
7. DG Sets	T	78	Scheme being posed to Private Sector.
8. Raichur TPS	T	420	Process of financial tie-up is in progress.

1	2	3	4
Kerala			
1. Lower Periyar	H	180	Slow progress of civil works. Expected to be commissioned by 1997.
2. Malankara	H	7	Delay in the civil works.
3. Kakkad	H	50	Delay in commencement of civil works. Geological problems.
4. Poringalkuthu	H	16	Major supplies are complete. Erection of equipment and power house construction to be taken up.
5. Kuttivadi Ext	H	50	Expected to be now commissioned by 2001-02 after MOU with private agency was scrapped.
6. Anakkayan	H	8	Work yet not started.
7. Puyankutty St I	H	240	Forest clearance is not received.
8. Brahmpuram DG Sets	T	100	Erection work of all DG Sets (units 5) and construction of fuel handling facilities are in progress.
9. DG Kozikhode	T	120	Details are awaited from the State Government.
Pondicherry			
1. Karaikal	T	15	Letter of intent for supply of main plant and equipment has been placed. Expected commissioning in 1998.
Tamil Nadu			
1. Lower Bavani Dam RBC	H	8	All infrastructural works completed. Power House civil works are in progress.
2. Satnur Dam	H	75	All infrastructural works completed. Order for supply, erection and commissioning have been placed.
3. Parson's Valley (Kundah V Extension)	H	30	Excavation works completed. Other civil works orders and order for equipment placed. Expected commissioning by 2000.
4. Pykara Ultimate St	H	150	Tenders for transmission and generation equipment under finalisation. Expected commissioning by 2002.
Central Sector (SR)			
1. Kayamkulam	T	400	Expected commissioning in 2000.
2. Neyveli-Zero Unit	T	210	Project posed to Private Sector
Bihar			
1. Eastern Gandak	H	10	Commissioning almost complete.
2. Chandil	H	8	Civil works complete. Progress is slow due to fund constraints.
3. North Koel	H	24	Dam is almost complete. Work is slow due to funds constraints.
4. Tenughat St II	T	630	Funding to be tied up.
5. Muzaffarpur TPP		500	Funding to be tied up.

1	2	3	4
Orissa			
1. Upper Indravati	H	600	All the major civil works are nearing completion. Other equipment has been received. Expected commissioning in 1999-2001.
2. Potteru	H	6	Slow progress due to fund constraints and forest clearance.
3. Balimela II	H	150	Being executed with Russian aid on turnkey basis. Expected commissioning in 1998-99.
4. Bargarh Canal	H	9	Tenders for execution of E & M and civil work are awaiting State Government clearances.
5. Ib Valley Ph II	T	420	Project posed to Private Sector
West Bengal			
1. Teesta Falls HV	H	67.5	Slow progress of works due to fund constraints. Expected commissioning in 1998.
2. Rammam St I	H	36	Work not started. Project being posed to Private Sector.
3. Purulia	H	900	OECD agreement signed in 1995. Expected commissioning in 10th Plan.
4. Bakreshwar	T	1050	Expected commissioning in 1999-2000.
5. Budge Budge	T	500	Slow progress of work due to fund constraints.
Sikkim			
1. Rothangthu	H	30	E & F clearance is awaited.
Central Sector (ER)			
1. Koel Karo (Bihar)	H	710	Fund constraints and problems of land acquisition and rehabilitation.
2. Rangit (Sikkim)	H	60	Slow progress of civil works.
3. Farakka III	T	500	Funding arrangements to be finalised. Work suspended due to evacuation reasons.
4. Mejia	T	630	Unit I already synchronised. Expected commissioning of Unit 2 in 1997 and Unit 3 in 1998.
North Eastern Region			
Arunachal Pradesh			
1. Nuranang	H	6	Project entrusted to private agency for execution on turnkey basis.
Assam			
1. Karbi Langpi	H	100	Project is now being implemented by NEEPCO.

1	2	3	4
2. Dhansiri	H	20	Slow progress due to fund constraints and law and order problems.
3. Amguri CCGT	T	210	Project being posed to Private Sector.
Mizoram			
1. Serlui B	H	9	Delay due to non finalisation of contract for project works.
Nagaland			
1. Likimro	H	24	Slow progress of civil works due to fund constraints.
Tripura			
1. Rokhia U 5 and 6	T	16	Expected commissioning in 1997.
Central Sector (NER)			
1. Doyang (Nagaland)	H	75	Slow progress due to fund constraints and law and order problems.
2. Ranganadi (Ar. Pradesh)	H	405	Slow progress due to fund constraints.
3. Kopili (Assam)	H	100	Unit 1 spun in November, 1996 Second unit expected in 1997.
4. Kathalguri CCGT (Assam)	T	123.5	Unit 6 of GT of 33.5 MW already synchronised. Expected commissioning of Steam Turbine units 3x30 MW in 1997.
5. Agartala GT (Tripura)	T	81	Expected commissioning in 1997.

Grant to Kerala High Tech Inds. Ltd.

3770. SHRI T. GOVINDAN : Will the PRIME MINISTER be pleased to state :

(a) whether the Government propose to request the Kerala High Tech Inds. Ltd., a Government of Kerala Company functioning in collaboration with the Indian Space Research Organisation for grant to the Kerala Government and direct the ISRO and/or DRDO to jointly own the company with the Government of Kerala; and

(b) if so, the details thereof?

THE MINISTER OF STATE OF THE MINISTRY OF PLANNING AND PROGRAMME IMPLEMENTATION AND MINISTER OF STATE OF THE MINISTRY OF SCIENCE AND TECHNOLOGY (SHRI YOGINDER K. ALAGH) : (a) and (b). The request of the Government of Kerala to support the KELTEC by sanctioning a grant-in-aid has been considered by the Government and the Government of Kerala have been requested to have a detailed study undertaken on the company's working by a financial consultant or merchant banker to analyse the present status of the company and recommend a restructuring package.

Agriculture and Rural Development

3771. DR. ARUN KUMAR SARMA : Will the Minister of PLANNING AND PROGRAMME IMPLEMENTATION be pleased to state :

(a) the per capita amount allotted to Assam for agriculture and rural development during each of the last three years;

(b) the amount sought by the State Government and approved by the Planning Commission for this propose during the above period; and

(c) the reasons for allocating less amount?

THE MINISTER OF STATE OF THE MINISTRY OF PLANNING AND PROGRAMME IMPLEMENTATION AND MINISTER OF STATE OF THE MINISTRY OF SCIENCE AND TECHNOLOGY (SHRI YOGINDER K. ALAGH) : (a) to (c). Planning Commission provides block grant and loan to finance the plan of a State. The allocation under different heads and sub-heads is made by the State Government. The amount proposed by the State Government and as approved by Planning Commission for Agriculture and Rural Development during last three